



**Project Timeline**

January 24 to March 2011	Rough Site Grading
January 25 to March 2011 (Not in Scope of Work)	Off-Site public works California St. Surface improvements
March 2011	Begin Construction

**Construction Schedule**

	<b>Begin Foundations</b>	<b>Begin Framing</b>	<b>Remove Soundwall/ Landscaping</b>
Phase 1	March 2011	April 2011	November 2011
Phase 2	April 2011	June 2011	January 2012
Phase 3	April 2011	July 2011	February 2012
Phase 4	July 2011	July 2011	January 2012
Phase 5	July 2011	August 2011	April 2012
Phase 6	Rolled into above phases		

**2 Week Look-Ahead (March 15 - March 31)**

- Earthwork - Lower Site
- Continued Rock Haul Offsite
- Arrellaga Street - Demo and Install Water Lines
- Salsipuedes Street - Sanitary Sewer Main, Laterals and Manhole
- Salsipuedes Street - Domestic/Fire Water Main, Laterals and Hydrants